ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ: Improvements to roads and drains at srinivasapura village in kempegowda ward no 01 of yelahanka Sub division.... ಎಂಬ ಕಾಮಗಾರಿಯ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 47 /2022-23 dt : 31-12-2022.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 01–04–2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Improvements to roads and drains at srinivasapura village in kempegowda ward no 01 of yelahanka Sub division. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ **Sri.Sambashiva** ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್ ನಂ–01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ಪ್ರದೇಶಗಳಲ್ಲಿನ ಶ್ರೀನಿವಾಸಪುರ ಗ್ರಾಮದಲ್ಲಿರುವ ರಸ್ತೆಗಳಿಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗಿದ್ದು, ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಸ್ಥಳದಲ್ಲಿ ಸ್ಥಳೀಯರು ಅಡಚಣೆ ಉಂಟು ಮಾಡಿರುವುದರಿಂದ 35 ದಿನಗಳ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ವಿಳಂಭವಾಗಿರುವ 35 ದಿನಗಳಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

5) ಕಿರಿಯ/ಸಹಾಯಕ Reconsidered

6) ಕಿರಿಯ (ಸಾಂ)

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at srinivasapura village in kempegowda ward no 01 of yelahanka Sub division.
2	Amount of Work Portion	Rs. 25.00 lakhs
3	Estimated Cost	Rs 24 94 lakhs
4	Name of Contractor	Sri Sambashiva.
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 47 /2022-23 date : 31-12-2022.
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ 47 /2022-23 date : 31-12-2022.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	01-04-2023
9	Date of receipt of application in the sub division office	01-04-2023
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Road cleaning work for Asphalting work and laying wet mix macadam
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	33 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	33 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 50/- per day penalty may be imposed.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64